## **GUINAYANGAN WATER DISTRICT**

## MAJOR PROGRAM PROJECTS/BENEFICIARIES AND STATUS OF IMPLEMENTATION 2019

PROGRAM/PROJECTS/ACTIVITIES	BENEFICIARIES	STATUS OF IMPLEMENTATION
New Service Connections	125 Target New Concessionaires	106 new connections (85% completed as of Dec. 2019
Service Reconnections	52 Target Reconnections	196 Reconnections completed as of Dec. 2019
Procurement of Information & Communication Technology Equipment	GWD employees and clients	100% completed - March 2019
Procurement of 100mm and 150mm Flowmeters	GWD Concessionaires Zones 1 to 18	100% completed - May 2019
Painting of San Antonio 150 cu.m. Water Tank/Reservoir	GWD Concessionaires Zone 15 & 18	for implementation
Installation of Main Pipeline (Hinabaan Intake Box/Dam to Tapping Point A)	GWD Concessionaires Zones 1-10	on going
Construction of Intake Box/Mini Dam (Hinabaan Surface Water Source)	GWD Concessionaires Zones 1-10	on going
Procurement of 5HP Centrifugal Pump (San Antonio Spring Source)	GWD Concessionaires Zones 15-18	for implementation
Construction of 30 cu.m. Collection Tank (San Antonio Spring Source)	GWD Concessionaires Zones 15-18	not yet started
Construction of Filtration System (Himbubulo Weste Pump Station #2)	GWD Concessionaires Zone 1 to 12	100% completed - Oct. 2019
Extension of Service Line - Villa Amparo Subdivision, Brgy. Sisi	Villa Amparo Homeowner's. Asso.	not yet started
Electrification of Himbubulo Weste Pump Station #2	GWD Concessionaires Zone 1 to 12	100% completed - Nov. 2019
Rehabilitation of Electrical Connection of Himbubulo Weste Pump Station #1	GWD Concessionaires Zone 1 to 12	on-going
Construction of Workshop Room	GWD Maint. And Operation Section	on-going
Rehabilitation of Well (San Antonio Pump Station)	GWD Concessionaires Zones 15-18	100% completed - Sept. 2019
Extension of Service Line - Brgy. Sta. Cruz	Brgy. Sta. Cruz Concessionaires	planning/proposal phase
Fencing of Source/Water Tank Sites	GWD Concessionaires Zones 1-18	for implementation
Titling of puchase lot - Brgy. Gapas/San Antonio Water Reservoir Site	Guinayangan Water District	100% completed - Aug. 2019