

GUINAYANGAN WATER DISTRICT

MAJOR PROGRAM PROJECTS/BENEFICIARIES AND STATUS OF IMPLEMENTATION 2022

PROGRAM/PROJECTS/ACTIVITIES	BENEFICIARIES	STATUS OF IMPLEMENTATION
New Service Connections	120 Target New Concessionaires	31 new connections (25.83% completed as of March 2022)
Service Reconnections	70 Target Reconnections	49 Reconnections completed as of March 2022
Procurement of Water System Equipment	GWD employees and clients	for implementation
Procurement of Fire Extinguishers for Buildings and Facilities	GWD Concessionaires and employees	for implementation
Concreting of Pathway and Construction of Drainage Canal (GWD compound)	GWD Concessionaires and employees	for implementation
Extension of Service Line - Villa Amparo Subdivision, Brgy. Sisi	Villa Amparo Homeowner's. Asso.	100% completed - March 2022
Construction/Improvement of Buildings and Facilities (GWD Bldg & Annex)	GWD Maint. And Operation Section	for implementation
Construction/Improvement of Buildings and Facilities (Pump House)	GWD Maint. And Operation Section	for implementation
Painting of GWD Building & Roofing	GWD Maint. And Operation Section	for implementation
Extension of Secondary Pipeline - Brgy. Manggagawa	GWD Concessionaires Zones 14	for implementation
Purchase of Furnitures and Fixtures (Office cabinets & vault)	GWD employees	for implementation
Titling of GWD Office lot - Brgy. Calimpak	Guinayangan Water District	for implementation
Rehabilitatio of Damaged Pipelines	GWD Concessionaires	for implementation
Rehabilitation/Relocation of Pipelines affected by LGU Drainage Project	GWD Concessionaires	90% completed - Dec. 2021
Rehabilitation of Main Pipelines - Villa Hiwasayan - Capuluan Tulon Section	GWD Concessionaires Zones 14-16	100% completed - March 2022
Construction of Chlorinator Housing/Shed	GWD Concessionaires Zones 18	100% completed - Jan. 2022
Rehabilitation of Main Pipelines - Arbishment-Sintones Section	GWD Concessionaires Zones 14-16	100% completed - Jan. 2022